



NapaSan

Quarterly Report of Priority Goals
for
FY 2016/17 Quarter 2

October 1, 2016 – December 31, 2016

Table of Contents

Quarterly Priority Goal Tracking

Overview & Recommendations

Priority Goal Tracking Summary

Quarterly Financial Report

Overview & Recommendations

Revenues

Operating Fund Expenditure Summary

Capital Program Expenditure Summary

Quarterly Priority Goal Tracking Overview and Recommendations

Overview

In May 2015, the Board adopted its current Strategic Plan, identifying the District's goals and objectives for the next four years. Implementation of the Board's priorities are underway and on track.

The following projects are complete:

- 1A – Implement Treatment Plant Master Plan critical projects
- 1C – Determine target for renewal and replacement of sewer assets
- 1F – Amend the Collection System Master Plan
- 2B – Conduct study of plan check/inspection fees and methodology options for calculating and assessing capacity charges, and make recommendations for improvement
- 2C – Conduct a Sewer Service Charge fee study prior to the next Proposition 218 hearing
- 2D – Develop financing plan for Browns Valley Road sewer project and implement as appropriate
- 3B – Negotiate a new 5-year NPDES permit
- 4C – Implement Employee Master Plan recommendations
- 5B – Create a communications plan to address NSD outreach and public information needs
- 6A – Implement capital projects in partnership with local agencies for the distribution of recycled water

The following projects are on the “watch” list:

- 3A - Partner with winery industry to research and develop a mutually beneficial alternative to treating winery waste.
Deadline: June 30, 2017. District staff has worked with NVV to develop a survey of its members. However, staff has been told by NVV that they no longer are willing to send out the survey, and that they would be more comfortable if NapaSan researched and outreached on its own directly with wineries that haul waste. This will be discussed at the next Strategic Planning session in March 2017.
- 6B - Participate with local partners on long-term opportunities for water reuse.
Deadline: December 2017. The NBWRA has put the NEPA EIR/EIS on hold for 6 months, pending an effort to outreach and find potentially new partners and projects for inclusion in the Phase 2 study. It is likely that the NEPA study and Record of Decision will not be completed until June 2018.

There are currently no projects on the “delayed” list.

Recommendations

Progress is being made on all objectives. For the two projects on the “watch” list, staff is evaluating the actions of partners to determine whether a course correction or update with the Board is necessary. There are no recommended actions for the Board at this time.

2015 Strategic Objectives:

Complete
On Track
Watch
Delayed

Status:

		Complete	On Track	Watch	Delayed	Status:
1A	Implement Treatment Plant Master Plan critical projects, including pond aeration, RW equalization and filters and DAF clarifier, and replacement of the influent pump station	✓				Complete.
1B	Complete cost/benefit analysis of wet weather inflow/infiltration		✓			Project is proceeding. The evaluation period has been extended to collect additional information.
1C	Determine target for renewal and replacement of sewer assets	✓				Complete.
1D	Develop an asset management program		✓			Project is proceeding. Consultant has been retained, with workshops beginning next quarter.
1E	Design and construct the Browns Valley Road Interceptor and any associated capacity enhancements at the West Napa Pump Station		✓			Project is proceeding.
1F	Amend the Collection System Master Plan	✓				Complete.
1G	Study whether to implement a Private Lateral Program		✓			The second pilot project for private laterals construction is complete. Additional pilot projects are scheduled in future fiscal years.
2A	Develop non-rate, revenue-generating opportunities that fit within the District's mission, either on its own or through private/public investment		✓			Solar project construction is complete, but pending Interconnection with PGE. Completion now expected in the next quarter. Real Energy on hold. Updates on land lease negotiations provided in closed session.
2B	Conduct study of plan check/inspection fees and methodology options for calculating and assessing capacity charges, and make recommendations for improvement	✓				Complete.
2C	Conduct a Sewer Service Charge fee study prior to the next Proposition 218 hearing	✓				Complete.
2D	Develop financing plan for Browns Valley Road sewer project and implement as appropriate	✓				Complete.

2015 Strategic Objectives:

Complete
On Track
Watch
Delayed

Status:

		Complete	On Track	Watch	Delayed	Status:
3A	Partner with winery industry to research and develop a mutually beneficial alternative to treating winery waste			✓		NVV no longer wants to partner on a survey of its members. Will need to discuss next steps with Board.
3B	Negotiate a new 5-year NPDES permit	✓				Complete.
4A	Promote NapaSan as progressive, professional organization to foster a reputation regionally and state-wide as a great place to work.		✓			Continue to partner with BAYWORK, BACWA, CASA, CWEA and others to showcase NapaSan.
4B	Conduct employee survey in Fall 2017		✓			Will begin in Summer 2017.
4C	Implement Employee Master Plan recommendations	✓				Complete.
4D	Participate in programs to develop qualified and trained operators		✓			Ongoing.
5A	Be proactive in developing partnerships with local businesses and other public agencies to achieve common goals		✓			Ongoing.
5B	Create a communications plan to address NSD outreach and public information needs	✓				Complete
6A	Implement capital projects in partnership with local agencies for the distribution of recycled water	✓				Complete.
6B	Participate with local partners on long-term opportunities for water reuse			✓		NBWRA Phase 2 Feasibility Study includes additional RW projects. NEPA currently on hold. Project may not be completed until June 2018.
6C	Study and develop pathway to become energy independent. Begin by setting targets for the percentage of self-generated energy.		✓			Ongoing. CEPT pilot project in Fall and Winter 2016. Targets to be set after pilot and solar project are online.

Fiscal Year 2016/17

Second Quarter Financial Report

Overview

Significant revenues received this quarter have been as anticipated. Sewer service charges are on target to meet forecast. Capacity charges were high in the first quarter due to payments for the Meritage Commons expansion, Meadows expansion, and tenant improvements by CIA at Copia, but have significantly decreased in the second quarter. Grant revenue tracked to match the spending on grant-funded capital projects. Lease revenue was as expected, with no delinquent payments.

Recycled water revenues for the first half of the year came in lower than expectations. Hauler fees revenues were slightly lower than expectations in the second quarter. Investment interest revenue met its target according to budget.

Salaries and benefit expenses were lower than budgeted for the year to date, due primarily to position vacancies. These savings will be offset by increased overtime in Collections due to winter storm response.

Services and supplies spending for the year to date were slightly lower than budgeted, but within a normal variance. Debt payments were made as expected.

About 25% of the Capital Improvement Plan for the year has been completed to date.

Recommendations

There are no recommendations to adjust the FY 2016/17 budget.


Part 1 - Revenue Summary – All Funds

Item	Adopted Budget	Adjusted Budget	Actual YTD	Year End Projection	Actual YTD % of Budget	YE Projection % of Budget
Sewer Service Charges	22,514,000	22,513,999	13,018,674	22,525,000	57.8%	100.0%
Capacity Charges	5,512,000	5,512,000	3,167,319	3,804,000	57.5%	69.0%
Hauling Fees	172,000	172,000	78,877	170,000	45.9%	98.8%
Permit Review Fees	184,500	184,500	72,693	184,500	39.4%	100.0%
Land Lease	719,000	719,000	509,125	719,000	70.8%	100.0%
Recycled Water Sales	958,000	958,000	492,809	758,000	51.4%	79.1%
Investment Interest	109,000	109,000	51,253	109,000	47.0%	100.0%
Grant Revenue	2,250,000	2,250,000	1,372,578	2,250,000	61.0%	100.0%
Miscellaneous Revenue	69,000	69,000	18,653	69,000	27.0%	100.0%
Sale of Assets	0	0	18,700	20,000	N/A	N/A
Proceeds from Bonds	4,550,000	4,550,000	0	4,550,000	0.0%	100.0%
Interfund Transfer In	14,412,000	14,412,000	5,865,742	14,412,000	40.7%	100.0%
Total	\$51,449,500	\$51,449,499	\$24,666,425	\$49,570,500	47.9%	96.3%

Revenue Analysis

Sewer Service Charges by Month


shown in millions



Sewer service charges, the largest revenue source for the District, are collected from property taxes predominantly in December and April, with direct billing of some customers throughout the year. The amount collected for the first two quarters was as expected. The annual sewer service charges direct billings are typically recorded in September; however, this year they were done in October to more closely align with the timing of the property tax bills.

Capacity Charges by Month


shown in thousands



Capacity charge revenues collected was significantly higher in the first quarter due to significant payments for expansion at The Meadows (\$677,605), tenant improvements at Copia by CIA (\$237,444) and the expansion of Meritage Commons (\$1,060,575). Payments in the second quarter were lower than expected. Based on forecast, NapaSan is unlikely to meet its current year revenue projections.

Hauling Fees by Month


shown in thousands



Septage and FOG hauler revenues came in close to expected budget in the first quarter, but lower than expected in the second. There may be some impact due to weather on septage hauling.

Plan Review Fees by Month


shown in thousands



Plan review fees were lower than expectations for the first two months, then higher in September, followed by three months of lower than expectations. Overall for the year to date, revenues were close to budgeted levels. The total revenues in this category are relatively small given the entire revenue picture for the District, but it is useful to watch this number and an indicator of future development in the community.

Land Lease Revenue by Month


shown in thousands



Lease payments are now being accrued according to contract terms, which make payments due quarterly, represented by the four large spikes on the graph for expected budget. Lease revenue is recorded when earned. All lease payments are up to date, with no delinquencies.

Recycled Water Revenue by Month


shown in thousands



Recycled water revenue came in a little higher than expected in September and October, but lower in November. The wet winter is likely to negatively impact recycled water sales in the next quarter. Starting in January 2017, an increase in new recycled water rates equal to local CPI will go into effect.


Investment Interest Earnings by Quarter

shown in thousands



Investment Interest Rate by Month

earnings rate



Interest earnings for the first two quarters are as expected. The budgeted interest earnings for FY 2016/17 reflects lower cash on hand compared to the 3-year average due to spending down reserves on major projects in the last two years. The interest earnings rate dropped in the second quarter, but it is unclear whether this represents a trend or anomaly. Long term, the rates are anticipated to increase as investments mature and are reinvested in higher rate securities.

The Local Agency Investment Fund (LAIF) rate is provided in the Investment Interest Rate by Month chart as a benchmark to evaluate District earnings from investments with the County’s investment pool.

Part 2 - Operating Expenditures Summary


All Departments, All Funds

Item	Adopted Budget	Adjusted Budget	Actual YTD	Year End Projection	Actual % of Budget	Year End % of Budget
Salaries and Benefits	9,382,370	9,382,370	4,159,786	8,834,000	44.3%	94.2%
Services and Supplies	5,568,310	6,046,110	2,458,347	5,542,800	40.7%	91.7%
Other Charges	28,250	28,250	14,115	28,250	50.0%	100.0%
Debt Payments	4,773,050	4,773,050	3,748,301	4,773,050	78.5%	100.0%
Interfund Transfers Out	8,900,000	8,900,000	2,225,000	8,900,000	25.0%	100.0%
Operating Expenditures	\$28,651,980	\$29,129,780	\$12,605,549	\$28,078,100	43.3%	96.4%

Operating Fund Expenditure Analysis

Salaries & Benefits


shown in thousands



Salaries and benefits for the year were lower than budgeted, with savings coming from position vacancies.

Services & Supplies

shown in thousands



The pattern of services and supplies spending tracked expectations for the first two quarters, with expenses forecasted to be slightly lower than budgeted.


Services and supplies expense details for various departments are provided on the following pages.

Services & Supplies (continued)

shown in thousands


Collection System Maintenance

Collection System maintenance expenses in total were lower than expected for the year to date. Lower than expected expenses were due to weather, as rains limited the amount of repair projects that could be done.




Treatment Plant Operations

Expense patterns for the treatment plant show timing differences due to the payment of electricity invoices, the largest operating expense. In total, the expense are in line with expectations and budget.




Treatment Plant Maintenance

Services and supply expenses tracked according to expectations for the first half of the year, with the spike in September due to the cost of installing actuators on aeration basin influent flow gates and replacing the lighting ballast of various buildings in the Plant.




Treatment Plant Laboratory

Expenses in this department tend to be a bit volatile, as expenses occur sporadically. There has been higher than anticipated spending on consumables related to extra testing related to chlorides. The spikes in September and October were due to the purchase of samplers and from temporary help.



Water & Biosolids Reclamation

Expenses for the year to date were consistent with prior years, and in line with budgeted expectations.




Services & Supplies (continued)

shown in thousands


Engineering

Much of this department's discretionary budget is in engineering consulting services. The Department's expenses for the first half of the year were as expected. The start of implementation of Asset Management will result in invoices starting in the third quarter.



Board of Directors, GM Office, Administration, Safety and Training, Fleet, and Pollution Prevention

Expense patterns for administrative departments were consistent with budgeted expectations and the three year trend.



Property Taxes

The first payment of property taxes/assessments for Somky and Jamison Canyon properties were paid in December, and the second payments will be made in April.

Debt Payments

Principal and interest payments for the 2009B Fixed Rate COP and 2012A COPs are due in August and February. Debt service payments were made according to schedule.

State Revolving Fund loan principal and interest were paid in December, also according to schedule.

Part 3 - Capital Program Expenditure Summary

Project No.	Project Title	Prior Year Actuals	FY 16/17 Adj. Budget	FY 16/17 Actuals	Variance	% of Budget
<u>Collection System</u>						
13701	Main Line Sewer Repairs	444,201	28,700	4,704	23,996	16.4%
13702	Manhole Raising	810,056	258,900	192,928	65,972	74.5%
13703	Lateral Replacements	620,287	72,000	36,616	35,384	50.9%
13704	Cleanouts Installation	461,391	87,000	30,763	56,237	35.4%
13705	I&I Reduction Program	451,374	200,000	11,857	188,143	5.9%
14703	Browns Valley Rd & First Street	1,525,131	3,613,800	293,396	3,320,404	8.1%
15703	Sarco Creek Pipeline Replacement-CalTRAN	136,610	1,015,750	682,249	333,501	67.2%
15721	ACP CIPP Lining Project #1	299,492	330,000	296,757	33,243	89.9%
16701	Basin L - I&I Reduction Project 5	1,290,370	749,600	693,740	55,860	92.5%
16718	NN Siphon Vault Cover Replacement	46,018	5,000	1	4,999	0.0%
16723	Milliken Creek Sewer Repair	0	300,000	207,447	92,553	69.1%
17702	Upper Lateral Rehab - Basin L (Pilot #2)	0	5,000	0	5,000	0.0%
17703	Manhole Rehab - Nipak	0	90,000	247	89,753	0.3%
17704	Infltrtn Rehab - SSMH/PL (CI-)	0	100,000	25,805	74,195	25.8%
17705	Soscol Ave (8th to Oil Co Rd)	0	500,000	11,005	488,995	2.2%
17707	66-inch Trunk CCTV Inspection	0	150,000	315	149,685	0.2%
17708	Basin G - I&I Reduction #1	0	2,380,000	23,151	2,356,849	1.0%
17734	Homewood/Westwood I/I Reduction	0	200,000	7,928	192,072	4.0%
<u>Collection System-Equipment</u>						
17709	Eel Replacment 1	0	5,500	5,454	0	99.2%
17710	Vehicle 510 - Water Truck	0	189,800	186,160	0	98.1%
<u>Lift Stations</u>						
17711	West Napa PS - Rehab	0	1,750,000	0	1,750,000	0.0%
<u>Treatment</u>						
16708	Algae to Digester with Thermal Study	9,510	50,450	3,542	46,908	7.0%
17712	Headworks/Primary - Odor Ctrl	0	25,000	1,619	23,381	6.5%
<u>Treatment - Equipment</u>						
13741	Secondary PS Pump Rebuild (3)	27,794	44,700	0	44,700	0.0%
13743	Residual Analyzers (Deox) Replacement	21,976	20,000	8,079	11,921	40.4%
14720	Belt Press Polymer Skid Replacement	14,299	55,700	47,724	7,976	85.7%
15711	Rotork Actuator Replacement	86,861	141,450	6,200	135,250	4.4%
15712	Rehabilitate Pond 1 Storage Structure	0	30,000	0	30,000	0.0%
15713	Aeration Basin Instrumentation & Control	175,870	1,574,000	1,130,499	443,501	71.8%
16713	Buried Metallic Piping (eval/rehab)	0	41,800	0	41,800	0.0%
16714	High Voltage System Repairs	0	50,000	3,330	46,670	6.7%
16715	Cogen Bottom End Overhaul	0	225,000	0	225,000	0.0%
17713	Secondary PS VFD Rplcmnt (3)	0	53,600	0	53,600	0.0%
17714	WWTP MP - 3W Sys Imprvmnts	0	60,000	497	59,503	0.8%
17715	Turbidimeters (7) Tertiary Rplcmnts	0	23,000	3,510	19,490	15.3%

Project No.	Project Title	Prior Year Actuals	FY 16/17 Adj. Budget	FY 16/17 Actuals	Variance	% of Budget
17716	FOG - Strain Press	0	200,000	0	200,000	0.0%
17717	Odor Control VFD	0	51,700	0	51,700	0.0%
17718	LED Pole/Arm Mounted Fixtures	0	128,100	803	127,297	0.6%
17719	Sampler 4700 - Pretreatment	0	6,700	0	6,700	0.0%
17720	Sampler 4700 - Pretreatment	0	7,500	0	7,500	0.0%
17721	Chlorophyll A Analyzer - Pond Water	0	6,200	0	6,200	0.0%
17722	Stationary Gas Detector Replacment Ph 2	0	175,000	1,452	173,548	0.8%
17725	Sump #3 Modification	0	10,000	0	10,000	0.0%
<u>Treatment - Structures</u>						
13724	IPS Expansion	19,357,555	38,700	1	38,699	0.0%
17726	Headworks Equipment Rehab/Replacment	0	110,000	2,585	107,415	2.4%
17727	Roof Replacement - Digester 2nd Floor	0	120,000	110,713	9,287	92.3%
17728	Roof Replacement - AB/Blower Building	0	45,000	43,162	1,838	95.9%
17729	DAF Access Opening	0	20,000	0	20,000	0.0%
<u>SCADA</u>						
<u>Recycling - District</u>						
15717	Isolation Valve on Kirkland Line (Devlin Rd)	580	73,600	1,107	72,493	1.5%
16716	Line Recycled Water Reservoir	63,364	301,600	98,116	203,484	32.5%
17731	Jameson Office Trailer Replacment	0	25,000	0	25,000	0.0%
17732	Vehicle 710 - 8830 Tractor	0	170,000	165,932	4,068	97.6%
17733	Vehicle 172 - Ford F150	0	33,000	30,900	2,100	93.6%
<u>Recycling - Expansion</u>						
13727	North Bay Water Reuse Project	1,997,272	845,000	283,881	561,119	33.6%
14726	MST Pipeline Construction	13,075,073	500,000	3,304	496,696	0.7%
14727	Split N/S Lines, surge protection	2,749,479	50,000	14,208	35,792	28.4%
15718	LCWD Recycled Water Pipeline Constructio	10,063,331	500,000	36,797	463,203	7.4%
16722	MST RW Pipeline Extension	673	1,199,300	51,900	1,147,400	4.3%
<u>Other</u>						
13729	Development Technical Support	1,326,594	231,800	115,559	116,241	49.9%
16717	Admin/Eng Bldg Acoustic Improvements	0	10,000	0	10,000	0.0%
			19,283,950	4,875,943	14,408,007	25.3%

Capital Project Highlights for the Second Quarter

- 14703 Browns Valley Trunk** – Design continued during the second quarter. Construction is expected to start during FY 17/18.
- 15703 Sarco Creek Pipeline Replacement** – Construction continued during the second quarter. Construction is expected to be completed during the third quarter.
- 15713 AB Diffuser Replacement Project** – Construction continued during the second quarter. Installation is expected to be completed during the third quarter.
- 15721 ACP Lining Project No. 1** – Phase 1 of the project was completed last fiscal year. Phase 2 of the project was completed during the second quarter.
- 16701 Basin L I&I Reduction Project 5** – Construction was completed during the second quarter.
- 16716 Line Recycled Water Reservoirs** – Design continued during the second quarter. Installation is expected to occur in FY 17/18.

- 16722 MST Recycled Water Expansion Project** – Design continued during the second quarter. Construction is expected to occur during summer 2017.
- 17705 Soscol-Sousa Trunk Sewer Rehab** – Design continued during the second quarter. Construction is expected to occur during summer 2017.
- 17708 2017 Sewer System Rehabilitation** – Design continued during the second quarter. Construction is expected to occur during summer 2017.
- 17716 FOG Strain Press** – Procurement continued during the second quarter. Installation is expected to occur during the third quarter.
- 17726 Headworks Equipment Rehab/Replacement** – Design continued during the second quarter. Installation is expected to occur next fiscal year.

APPENDIX

A. Explanation of Color Codes (1 page)

B. Excerpt from NSD Strategic Plan: Priority Goals (6 pages)

Goal 1: Infrastructure Reliability

Goal 2: Financial Stability

Goal 3: Operational Capability

Goal 4: Employee Development

Goal 5: Community Outreach and Communication

Goal 6: Resource Recovery

EXPLANATION OF COLORS FOR TRACKING STATUS

	Green	Yellow	Red
General	<ul style="list-style-type: none"> • Anticipates meeting Goal 	<ul style="list-style-type: none"> • Watch. Potential problem areas ahead. • Without some intervention, would likely turn to RED. (can't be YELLOW without potential for going to RED.) • As of assessment date, Goal still likely to be met. 	<ul style="list-style-type: none"> • High probability of not meeting Goal without increase in scope, schedule or budget • Action Plan should be prepared to meet Goal, or if not possible, Goal should be modified or dropped.
Scope	<ul style="list-style-type: none"> • Scope will be completed essentially as promised and approved by the Board. • No key scope component will be missed 	<ul style="list-style-type: none"> • Scope may be modified as further work continues, and may include revisions to key scope components. • Scope revisions may trigger significant changes in schedule or budget 	<ul style="list-style-type: none"> • High probability of not meeting key scope component. • Additional scope, accompanied by schedule and/or budget modifications, necessary to meet overall Goal. • Additional scope that significantly affects the community, regardless of its schedule or budget impact, is necessary to meet overall Goal.
Schedule	<ul style="list-style-type: none"> • Schedule essentially on track • Intermediate milestones that do not affect either overall schedule or intermediate commitment dates may be adjusted. 	<ul style="list-style-type: none"> • Potential for schedule delay, but not necessarily impact on scope or budget 	<ul style="list-style-type: none"> • Goal will not meet schedule.
Budget	<ul style="list-style-type: none"> • Budget on or under projections 	<ul style="list-style-type: none"> • Potential for budget impact , but not necessarily impact on scope or schedule 	<ul style="list-style-type: none"> • Goal will not meet budget.

FROM NSD 2015 STRATEGIC PLAN

V. NSD Goals and Objectives

The NSD Strategic Plan is organized according to six major goal areas:

Goal One: Infrastructure Reliability

Goal Two: Financial Stability

Goal Three: Operational Capability

Goal Four: Employee Development

Goal Five: Community Outreach and Communications

Goal Six: Resource Recovery

The goal areas represent Board members' overall top priorities. Within each goal area, Board members identified their top priority projects and programs which are summarized on the following pages.

GOAL ONE: INFRASTRUCTURE RELIABILITY

Build, maintain and operate a cost-effective and reliable wastewater treatment system for the NSD service area.

Systematic replacement of NSD's aging infrastructure is priority number one. A long term capital facilities plan is needed, drawing on accurate information about current facility conditions and projections of future service area needs: five, ten or more years from now. **NSD must ensure that treatment capacity will be in place to address current and projected future needs.**

The NSD Board established the following key objectives:

1A. Implement Wastewater Treatment Plant Master Plan critical projects:

- **Pond Aeration**
- **RW Filters, Secondary Equalization and DAF Clarifier**
- **Influent Pump Station**

Complete by December 31, 2015

1B. Wet Weather Inflow/Infiltration Cost/Benefit analysis

Complete by December 31, 2015

1C. Determine target for renewal and replacement of sewer assets

NSD is averaging the replacement of 0.8% of its sewer assets annually, which equates to a 125 year replacement cycle. A target should be agreed upon for renewal and replacement, to set a standard/goal for the District and to build that target into rate setting.

Complete by June 30, 2016

1D. Develop an Asset Management program

Asset Management will help the District to be proactive in addressing the management of its collection system, plant and recycled water infrastructure. It will result in better prioritization of projects and reduced costs by predicting the most cost effective timing for asset maintenance, renewal and replacement.

Complete by June 30, 2020

1E. Design and construct the Browns Valley Road Interceptor and any associated capacity enhancements at the West Napa Pump Station

This is a significant project in the 10-year Capital Improvement Plan.

Complete by December 31, 2019

1F. Amend the Collection System Master Plan

The current Collection System Master Plan was completed in 2007. Once the Wet Weather I&I Study has been completed, the Master Plan should be updated to incorporate the findings of the study.

Complete by June 30, 2017

1G. Study whether to implement a Private Lateral Program

Study the benefits to the District of developing a private lateral program for the reduction of I & I. Begin with the development and implementation of pilot projects.

Complete by December 31, 2017

GOAL TWO: FINANCIAL STABILITY

Ensure adequate fiscal resources to fulfill NSD's mission.

The NSD Board has a fiduciary responsibility to ensure that adequate financial resources are in place to operate the District and carry out its mission.

The NSD Board established the following key objectives:

2A. Develop non-rate, revenue-generating or expense minimizing opportunities that fit within the District's mission, either on its own or through private/public partnership.

Ongoing

2B. Conduct study of plan check/inspection fees and methodology options for calculating and assessing capacity charges, and make recommendation for improvement.

Complete by September 30, 2015

2C. Conduct a Sewer Service Charge fee study prior to the next Proposition 218 hearing

Complete by March 31, 2016

2D. Develop financing plan for Browns Valley Road sewer project and implement as appropriate

Hire financial advisor and bond counsel, develop bond structure and Preliminary Official Statement (POS), seek rating from Standard & Poor's, and sell bonds estimated at around \$17 million.

Complete by December 31, 2016

GOAL THREE: OPERATIONAL CAPABILITY

Implement and maintain effective operational practices.

The NSD Board wants to operate a District at or above best practices, utilizing proven technology. Customers, ratepayers and internal staff all deserve high quality service.

The NSD Board established the following key objectives:

3A. Partner with winery industry to research and develop a mutually beneficial alternative to treating winery waste

Complete by June 30, 2017

3B. Negotiate a new 5-year NPDES permit

Every 5 years the District must negotiate a new NPDES Permit with the Regional Board.

Complete by December 31, 2016

GOAL FOUR: EMPLOYEE DEVELOPMENT

Maintain a dynamic and skilled workforce through employee engagement, professional development and opportunities for advancement

The NSD Board wants to create a positive and respectful working environment that encourages all employees to do the best job possible for the ratepayers of the District.

The NSD Board established the following key objectives:

4A. Promote NSD as progressive, professional organization to foster a reputation regionally and state-wide as a great place to work

Encourage staff to give presentations at professional organization trainings and conferences, assume leadership positions in professional organizations; form associations to research and develop Best Practices, engage in interagency exchanges of staff or trainings that showcase innovative approaches, etc.

Ongoing

4B. Conduct Employee Survey in Fall 2017

Develop a pattern of surveying employees every three years.

Complete by February 28, 2018

4C. Implement Employee Master Plan recommendations

Develop implementation plan, timeline, and develop budget per Board direction.

Complete by December 31, 2016

4D. Participate in Programs to Develop Qualified and Trained Operators

Maintain an active role in BAYWORK, offer internship opportunities and scholarships, and include information about the Operator Profession in plant tours and public events.

Ongoing

GOAL FIVE: COMMUNITY OUTREACH AND COMMUNICATION

Provide ratepayers with the information they need to understand NSD mission, operations, finances and rate structures.

The NSD Board wants to ensure that NSD operates in a transparent manner and serves as a resource to all ratepayers of the service area.

The NSD Board established the following key objectives:

5A. Be proactive in developing partnerships with local businesses and other public agencies to achieve efficiencies and common goals. Focus on accomplishments.

Ongoing

5B. Create a communications plan to address NSD outreach and public information needs.

It is important to communicate with ratepayers on an on-going basis regarding the District's aging infrastructure and what it takes to maintain system reliability.

The Communications Plan would identify the specific messages and audiences for those messages, and develop specific methods and strategies for delivery of those messages. Include NSD employee suggestions and Board ideas where feasible.

Complete by June 30, 2016

GOAL SIX: RESOURCE RECOVERY

Implement policies and technologies to recover resources from wastewater for beneficial reuse.

The NSD Board wants to recover resources for reuse when economically viable and a market exists for their beneficial reuse. NSD must also use the resources available to ensure a reliable energy supply during emergency conditions as well as during normal times.

The NSD Board established the following key objectives:

6A. Implement capital projects in partnership with local agencies for the distribution of recycled water.

Complete by June 30, 2016

6B. Participate with local partners on long-term opportunities for water reuse

Determine whether to proceed with NBWRA to develop storage projects for recycled water using District ponds or other locations. Work with local partners to find or develop storage options. Calculate the anticipated impacts to rate payers for various storage and recovery options.

Complete by December 31, 2017

6C. Study and develop pathway to become energy independent. Begin by setting targets for the percentage of self-generated energy

For example, explore the recovery of algae for potential energy source, , explore replacement or expansion of the Cogen system, look into capturing waste heat for use in electricity generation, expand solar, etc.

Ongoing